Aitkin County Board of Commissioners Request for County Board Action/Agenda Item Cover Sheet



AITKIN COUNTY COMMISSIONER'S MEMO

TO:

Aitkin County Commissioners

Patrick Wussow, County Administrator

FROM:

John Welle

DATE:

February 5, 2013

Consent Agenda Item:

Final Contract Payment – S.P. 001-591-002

Summary:

This project was a Safe Routes To School project that was constructed in 2011 in the area of Rippleside Elementary School on behalf of the City of Aitkin and the Aitkin School District. The final project cost of \$178,383.07 is approximately 4.4% above the \$170,903.70 bid amount for the project. The increased cost was due to minor overruns of various construction bid items and two additional work orders that needed to be written for unforeseen work that was done during construction. With all of the work on this project being done on city street right of way, the City of Aitkin has authorized final payment for this project. Authorization is requested to make final payment to Roth Construction in the amount of \$1,887.29.

Resolution:

WHEREAS, Contract No. 20115—Project Nos. SP 01-591-02 — Aitkin Safe Routes to School has in all been completed, and the County Board being fully advised in the premises,

NOW THEN BE IT RESOLVED, That we do hereby accept said completed projects for and in behalf of the County of Aitkin and authorize final payment to Roth Construction in the amount of \$1,887.29 as specified herein.