



Board of County Commissioners Agenda Request

2M
Agenda Item #

Requested Meeting Date: 2-14-17

Title of Item: Final Contract Payment - Contract No. 20142

<input type="checkbox"/> REGULAR AGENDA	Action Requested:	<input type="checkbox"/> Direction Requested
<input checked="" type="checkbox"/> CONSENT AGENDA	<input type="checkbox"/> Approve/Deny Motion	<input type="checkbox"/> Discussion Item
<input type="checkbox"/> INFORMATION ONLY	<input checked="" type="checkbox"/> Adopt Resolution (attach draft)	<input type="checkbox"/> Hold Public Hearing*

**provide copy of hearing notice that was published*

Submitted by: John Welle	Department: Highway
------------------------------------	-------------------------------

Presenter (Name and Title): NA	Estimated Time Needed: NA
--	-------------------------------------

Summary of Issue:
 Authorization by the following resolution is requested to make final payment to Anderson Brothers Construction, Brainerd, MN in the amount of \$5,148.56 for the following projects:
 S.P. 001-610-022, grading of 7 miles of CSAH 10 from US Hwy 169 to CSAH 3
 S.P. 001-610-022, aggregate base and bituminous paving of 7 miles of CSAH 10 from US Hwy 169 to CSAH 3

The final contract amount of \$4,855,193.85 is approximately 1.2% higher than the bid amount of \$4,797,893.90. The increased cost was primarily due to increased quantities of bituminous pavement needed and bituminous ride and density incentives earned by the Contractor in compliance with contract provisions.

Resolution:
 WHEREAS, Contract No. 20142 has in all been completed, and the County Board being fully advised in the premises.
 NOW THEN BE IT RESOLVED, That the Aitkin County Board of Commissioners does hereby accept said completed contract for and on behalf of the County of Aitkin and authorize final payment to Anderson Brothers Construction in the amount of \$5,148.56.

Alternatives, Options, Effects on Others/Comments:

Recommended Action/Motion:
 Adopt resolution.

Financial Impact:
 Is there a cost associated with this request? Yes No
 What is the total cost, with tax and shipping? \$ 5,148.56
 Is this budgeted? Yes No *Please Explain:*