



# Board of County Commissioners Agenda Request

2K  
Agenda Item #

**Requested Meeting Date:** 6-13-17

**Title of Item:** Final Contract Payment - Contract No. 20163

<input type="checkbox"/> REGULAR AGENDA <input checked="" type="checkbox"/> CONSENT AGENDA <input type="checkbox"/> INFORMATION ONLY	<b>Action Requested:</b> <input type="checkbox"/> Approve/Deny Motion <input checked="" type="checkbox"/> Adopt Resolution (attach draft)	<input type="checkbox"/> Direction Requested <input type="checkbox"/> Discussion Item <input type="checkbox"/> Hold Public Hearing* <small>*provide copy of hearing notice that was published</small>
--------------------------------------------------------------------------------------------------------------------------------------------	-------------------------------------------------------------------------------------------------------------------------------------------------	----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

<b>Submitted by:</b> John Welle	<b>Department:</b> Highway
------------------------------------	-------------------------------

<b>Presenter (Name and Title):</b> NA	<b>Estimated Time Needed:</b> NA
------------------------------------------	-------------------------------------

**Summary of Issue:**  
 Authorization by the following resolution is requested to make final payment to Anderson Brothers Construction, Brainerd, MN in the amount of \$154,511.78 for this contract, which included bituminous pavement work on portions of County Highway 2, 12, 13, and 41.

The final contract amount of \$2,734,755.30 is approximately 2.4% higher than the bid amount of \$2,671,410.60. The increased cost was primarily due to increased quantities of bituminous pavement needed to restore the crown on CSAH 2. In addition, the contractor earned \$94,982.62 of density and ride incentives which are reflected in the final contract amount.

Resolution:  
 WHEREAS, Contract No. 20163 has in all been completed, and the County Board being fully advised in the premises.

NOW THEN BE IT RESOLVED, That the Aitkin County Board of Commissioners does hereby accept said completed contract for and on behalf of the County of Aitkin and authorize final payment to Anderson Brothers Construction in the amount of \$154,511.78.

**Alternatives, Options, Effects on Others/Comments:**

**Recommended Action/Motion:**  
 Adopt resolution.

**Financial Impact:**  
 Is there a cost associated with this request?  Yes  No  
 What is the total cost, with tax and shipping? \$ 154,511.78  
 Is this budgeted?  Yes  No *Please Explain:*