



Board of County Commissioners Agenda Request

5B
Agenda Item #

Requested Meeting Date: 12-19-17

Title of Item: 2017 Construction Project Update

<input checked="" type="checkbox"/> REGULAR AGENDA <input type="checkbox"/> CONSENT AGENDA <input type="checkbox"/> INFORMATION ONLY	Action Requested: <input type="checkbox"/> Approve/Deny Motion <input type="checkbox"/> Adopt Resolution (attach draft)	<input type="checkbox"/> Direction Requested <input checked="" type="checkbox"/> Discussion Item <input type="checkbox"/> Hold Public Hearing* <i>*provide copy of hearing notice that was published</i>
Submitted by: John Welle		Department: Highway
Presenter (Name and Title): John Welle, Aitkin County Engineer		Estimated Time Needed: 15 minutes
Summary of Issue: The attached 2017 Summary of Highway Contracts will be reviewed to give a status update on each project under contract construction during 2017.		
Alternatives, Options, Effects on Others/Comments: None.		
Recommended Action/Motion: None.		
Financial Impact: Is there a cost associated with this request? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No What is the total cost, with tax and shipping? \$ Is this budgeted? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Please Explain:		

2017 Highway Contracts

Contract	Project Number	Project Description	Project Location	Project Length (miles)	Bid Opening Date	Cost Estimate	Actual Bid	Comments
Maintenance:								
1	NA	Application of pavement markings	various locations		3/20/2017	\$ 58,640.56	\$ 49,194.51	Final cost: \$49,300.94
2	NA	Application of calcium chloride	various locations		3/20/2017	\$ 251,100	\$ 237,600.00	Final cost: \$244,914.56
3	CP 001-090-030	Gravel Stockiles	various locations		7/3/2017	\$ 344,000	\$ 187,300.00	Anticipated Final Cost: \$184,000
Total:						\$ 653,740.56	\$ 474,094.51	Anticipated Final Total: \$478,215
Construction:								
1	SAP 001-601-020	Mill and Overlay	CSAH 22 to 3.6 miles north	3.6	5/8/2017	\$ 476,004.35	\$ 419,616.16	Anticipated Final Cost: \$478,896
	SAP 001-610-029	Mill and Overlay	CSAH 3 to CSAH 18	11.2		\$ 1,303,992.75	\$ 1,241,336.15	Anticipated Final Cost: \$1,247,576
	SAP 001-615-007	Bridge Replacement, Mill and Overlay	Crow Wing County Line to CSAH 1	6.08		\$ 1,436,627.25	\$ 1,270,332.43	Anticipated Final Cost: \$1,313,286
	CP 01-74-01	Bituminous Overlay/Drainage Improvements	US Hwy 169 to 1.53 miles west	1.53		\$ 417,266.60	\$ 429,639.08	Anticipated Final Cost: \$494,918
2	C.P. 01-53-02	Grading and Aggregate Base	0.78 mile north of CSAH 4 to CSAH 5	2.3	5/22/2017	\$ 1,124,256.75	\$ 934,955.96	Anticipated Final Cost: \$906,724
3	SAP 001-599-039	Culvert (Bridge) Replacement	Haugen Township	0.2	8/7/2017	\$ 102,847.50	\$ 99,477.60	Anticipated Final Cost: \$100,555
Total:						\$ 4,860,995	\$ 4,395,357	Anticipated Final Total: \$4,541,955