



Board of County Commissioners Agenda Request

6C
Agenda Item #

Requested Meeting Date: 11-26-19

Title of Item: 2019 Construction Project Update

<input checked="" type="checkbox"/> REGULAR AGENDA <input type="checkbox"/> CONSENT AGENDA <input type="checkbox"/> INFORMATION ONLY	Action Requested: <input type="checkbox"/> Approve/Deny Motion <input type="checkbox"/> Adopt Resolution (attach draft)	<input type="checkbox"/> Direction Requested <input checked="" type="checkbox"/> Discussion Item <input type="checkbox"/> Hold Public Hearing* <i>*provide copy of hearing notice that was published</i>
Submitted by: John Welle		Department: Highway
Presenter (Name and Title): John Welle, Aitkin County Engineer		Estimated Time Needed: 15 minutes
Summary of Issue: The attached 2019 Summary of Highway Contracts will be reviewed to give a status update on each project under contract construction during 2019.		
Alternatives, Options, Effects on Others/Comments: None.		
Recommended Action/Motion: None.		
Financial Impact: Is there a cost associated with this request? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No What is the total cost, with tax and shipping? \$ Is this budgeted? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <i>Please Explain:</i>		

2019 Highway Contracts

Contract Number	Road Number	Project Number	Project Description	Project Location	Project Length (miles)	Bid Opening Date	Cost Estimate	Actual Bid	Comments
Maintenance:									
NA	NA		Application of pavement markings	various locations		3/25/2019	\$ 44,028.00	\$ 46,396.53	Completed
20191	NA		Application of calcium chloride	various locations		3/25/2019	\$ 252,000	\$ 251,720.00	Completed
20192		CP 001-090-031	Crack Sealing	CSAH 1, 10, 15, 28	28.74	4/29/2019	\$ 178,980	\$ 97,160.00	Completed
20193		CP 001-090-032	Aggregate Crushing	Gun Lake, Fish Trap, and Ball Bluff Pits		4/29/2019	\$ 230,700	\$ 205,800.00	Includes \$34,300 stockpile for Land Dept. Completed
Total:							\$ 705,708	\$ 601,077	
Construction:									
	CSAH 41	SAP 001-641-002	Reconstruction	1st Street to 2nd Street (TH 210)	0.1	3/26/2019	\$ 159,725	\$ 159,725.00	Bid as part of City Project. Completed
20194	CSAH 3	SAP 001-603-019	Pavement Resurfacing	CSAH 29 to US Hwy 169	4.15	6/3/2019	\$ 640,939.53	\$ 715,563.73	Completed
	CSAH 10	SAP 001-610-030	Pavement Resurfacing	TH 200 to Itasca County Line	2.25	6/3/2019	\$ 373,190.76	\$ 466,232.13	Completed
	CSAH 16	SAP 001-616-007	Pavement Resurfacing	CSAH 13 to TH 210	8.9	6/3/2019	\$ 1,257,721.72	\$ 1,283,064.80	Completed
	CR 70	CP 001-070-001	Pavement Resurfacing	TH 65 to TH 65	1.08	6/3/2019	\$ 199,888.00	\$ 228,870.43	Completed
		CP 001-090-033	Aggregate Shouldering	CSAH 3, 4, 10	46.2	6/3/2019	\$ 212,041.00	\$ 226,157.90	Completed
20195		SP 001-070-005	HSIP Pavement Markings	CSAH 1, 3, 6, 11, 14, 39		6/24/2019	\$ 231,431.80	\$ 145,023.55	Completed
20198		SP 001-070-006	HSIP Interection Lighting	CSAH 2, 4, 5, 6, 8, 10, 11, 12		7/29/2019	\$ 112,000.00	\$ 129,477.00	Completion Date 6-26-20
20197	CSAH 3	SAP 001-603-020	Clearing and Grubbing	6 miles east of CSAH 5 to TH 65		9/30/2019	\$ 176,386.00	\$ 243,107.50	Added due to SAP 001-603-018 delay. Completion Date 6-6-20
20198	CSAH 25	SAP 001-625-001	Reconstruction (Grading and Agg. Base)	Kanabec County Line to CSAH 23	3.3	10/28/2019	\$ 1,602,894.25	\$ 1,855,752.80	Completion Date 8-28-20
	CR 76	CP 001-076-001	Culvert Replacements	US Hwy 169 to US Hwy 169	2.82		\$ 200,000		Delayed to 2020.
	CSAH 3	SAP 001-603-018	Reconstruction	6 miles east of CSAH 5 to TH 65	3.2		\$ 3,200,000		Delayed to 2020.
	CSAH 5	SAP 001-605-013	Bridge (Culvert) Replacement	CSAH 5 over Fleming Lake inlet			\$ 179,182		Delayed until funding is available.
Total:							\$ 8,545,400	\$ 5,452,976	