



Board of County Commissioners Agenda Request



Requested Meeting Date: 1-5-21

Title of Item: 2019/2020 Highway Contract Summary

<input checked="" type="checkbox"/> REGULAR AGENDA	Action Requested:	<input type="checkbox"/> Direction Requested
<input type="checkbox"/> CONSENT AGENDA	<input type="checkbox"/> Approve/Deny Motion	<input checked="" type="checkbox"/> Discussion Item
<input type="checkbox"/> INFORMATION ONLY	<input type="checkbox"/> Adopt Resolution (attach draft)	<input type="checkbox"/> Hold Public Hearing*

**provide copy of hearing notice that was published*

Submitted by: John Welle	Department: Highway
------------------------------------	-------------------------------

Presenter (Name and Title): John Welle, Aitkin County Engineer	Estimated Time Needed: 15 minutes
--	---

Summary of Issue:
The attached 2019 and 2020 Highway Contract Summaries will be reviewed to give a status update on the 2019 and 2020 Highway Maintenance/Construction contracts.

Alternatives, Options, Effects on Others/Comments:

Recommended Action/Motion:

Financial Impact:
 Is there a cost associated with this request? Yes No
 What is the total cost, with tax and shipping? \$
 Is this budgeted? Yes No *Please Explain:*

Legally binding agreements must have County Attorney approval prior to submission.

2019 Highway Contract Summary

Line	Contract Number	Road Number	Project Number	Project Description	Project Location	Project Length (miles)	Bid Opening Date	Cost Estimate	Actual Bid	Status
Maintenance:										
1	NA		NA	Application of pavement markings	various locations		3/25/2019	\$ 44,028.00	\$ 46,396.53	Completed
2	20191		NA	Application of calcium chloride	various locations		3/25/2019	\$ 252,000	\$ 251,720.00	Completed
3	20192		CP 001-090-031	Crack Sealing	CH 1, 10, 15, 28	28.74	4/29/2019	\$ 178,980	\$ 97,160.00	Completed
4	20193		CP 001-090-032	Aggregate Crushing	Gun Lake, Fish Trap, and Ball Bluff Pits		4/29/2019	\$ 230,700	\$ 205,800.00	Completed Includes \$34,300 stockpile for Land Dept
Total:								\$ 705,708	\$ 601,077	
Construction:										
5		CH 41	SAP 001-641-002	Reconstruction	1st Street to 2nd Street (TH 210)	0.1	3/26/2019	\$ 159,725	\$ 159,725.00	Bid as part of City Project - Completed
6	20194	CH 3	SAP 001-603-019	Pavement Resurfacing	CH 29 to US Hwy 169	4.15	6/3/2019	\$ 640,939.53	\$ 715,563.73	Completed
		CH 10	SAP 001-610-030	Pavement Resurfacing	TH 200 to Itasca County Line	2.25	6/3/2019	\$ 373,190.76	\$ 466,232.13	Completed
		CH 16	SAP 001-616-007	Pavement Resurfacing	CH 13 to TH 210	6.9	6/3/2019	\$ 1,257,721.72	\$ 1,283,064.80	Completed
		CH 70	CP 001-070-001	Pavement Resurfacing	TH 65 to TH 65	1.08	6/3/2019	\$ 199,888.00	\$ 228,870.43	Completed
			CP 001-090-033	Aggregate Shouldering	CH 3, 4, 10	46.2	6/3/2019	\$ 212,041.00	\$ 226,157.90	Completed
7	20195		SP 001-070-005	HSIP Pavement Markings	CH 1, 3, 6, 11, 14, 39		6/24/2019	\$ 231,431.80	\$ 145,023.55	Completed
8	20196		SP 001-070-006	HSIP Interection Lighting	CH 2, 4, 5, 6, 8, 10, 11, 12		7/29/2019	\$ 112,000.00	\$ 129,477.00	Completed
9	20197	CH 3	SAP 001-603-020	Clearing and Grubbing	6 miles east of CH 5 to TH 65		9/30/2019	\$ 176,386.00	\$ 243,107.50	Completed
10	20198	CH 25	SAP 001-625-001	Reconstruction (Grading and Agg. Base)	Kanabec County Line to CH 23	3.3	10/28/2019	\$ 1,602,894.25	\$ 1,855,752.80	Completed
11		CH 76	CP 001-076-001	Culvert Replacements	US Hwy 169 to US Hwy 169	2.62		\$ 200,000		Delayed to 2020.
12		CH 3	SAP 001-603-018	Reconstruction	6 miles east of CH 5 to TH 65	3.2		\$ 3,200,000		Delayed to 2020.
13		CH 5	SAP 001-605-013	Bridge (Culvert) Replacement	CH 5 over Fleming Lake inlet			\$ 179,182		Delayed until funding is available
Total:								\$ 8,545,400	\$ 5,452,975	

2020 Highway Contract Summary

Line	Contract Number	Road Number	Project Number	Project Description	Project Location	Project Length (miles)	Brd Opening Date	Cost Estimate	Actual Bid	Status
Maintenance:										
1	NA		NA	Application of pavement markings	various locations		3/16/2020	\$ 50,608.13	\$ 49,408.13	Completed
2	20203		NA	Application of calcium chloride	various locations		3/16/2020	\$ 266,800.00	\$ 298,700.00	Completed
3	20202		CP 001-090-034	Crack Sealing	CH 4, 6, 8, 10, 14, 36, 38	40.74	3/16/2020	\$ 166,174.00	\$ 128,032.00	Completed
4	NA			Chip Seal	CH B1	1.05	3/16/2020	\$ 41,449.00	\$ 58,839.99	Completed
Total:								\$ 525,029.13	\$ 534,978	
Construction:										
5	20201	CH 1	SAP 001-601-021	Bridge Rehabilitation	Bridge 01506 over the Mississippi River	0.2	3/2/2020	\$ 395,563.00	\$ 449,337.00	Completed
6	20204	CH 3	SAP 001-603-018	Reconstruction	6 miles east of CSAH 5 to TH 65	3.2	5/4/2020	\$ 3,627,383.20	\$ 3,608,544.44	70% Complete Anticipated Completion 7-2-21
7	20205	CR 76 Div. Chan	CP 001-076-001 CP 001-090-035	Culvert Replacements Mississippi River Diversion Channel culverts	US Hwy 169 to US Hwy 169 Replace two culverts	2.82 0.1	6/1/2020 6/1/2020	\$ 566,652.20 \$ 24,508.00	\$ 612,172.61 \$ 25,374.00	Completed Completed
8	2020		SAP 001-599-042	Waukenabo Township Bridge Replacement	Bridge I.2357 over Waukenabo Lake outlet		7/6/2020	\$ 150,000.00		Delayed to 2021
9	2020	CH 5 CH 14 CH 36	SAP 001-605-013 SAP 001-614-014 SAP 001-836-004	Bridge (Culvert) Replacement Bridge Replacement Culvert Replacement	CH 5 over Fleming Lake inlet Bridge 01503 over Savanna River CH 36 over unnamed inlet to Big Sandy	0.1 0.2 0.01	9/21/2020 9/21/2020 9/21/2020	\$ 179,182.00 \$ 284,000.00 \$ 40,000.00		Delayed to 2021 - funding Delayed to 2021 - funding Delayed to 2021 - funding
10	2020	CR 27	CP 001-027-001	Partial Regrade, aggregate surfacing	TH 27 to CSAH 13 in Lawier	6.6	10/5/2020	\$ 800,000.00		Delayed to 2021
Total:								\$ 6,067,288	\$ 4,695,428	